HRGreen

Flood Control System Committee

West Side Project Update

April 16th, 2015

Below is a summary table documenting the progress of major tasks for the West Side Cedar River Flood Control System. The major tasks are as outlined in the scope of services.

Major Task	Last Month's Progress	Next Month's Plans
01 Program Management	Updated project schedule and milestones. Continued developing the Aesthetic Guidelines for the project.	Populate Milestone tables. Review report formats. Continue updating schedule and costs for the project. Continue developing Aesthetic Guidelines for project.
02 Grant Management	No action required on this task.	No action required on this task.
03 Community Outreach	Public Open House #2 at Library on March 31st. Met with property owners who would be directly impacted by the consolidated alignment. Summarized Public Comments from Open House #2.	Prepare Plans for Open House #3 Continue meeting with stakeholders, including potentially impacted property owners.
04 Coordination with Agencies	Arranging Meeting with IaDOT to discuss plans for tie in to I-380 embankment and crossing of 1st Avenue (Bus US 151). Preparing Joint Application for IaDNR and USACE to review flood model. Prepare Agency Coordination and Permitting Plan.	Begin discussion with railroads and IaDOT. Continue coordination with USACE and determine level of effort required for environmental clearances and permitting.
05 Acquisitions	Revised memo to quantify impacts of the consolidated alignment have to properties.	Continue to review property impacts as design is further refined.
06 Conceptual Design **06 Conceptual Design (cont.)**	Design Criteria • Continue design criteria documentation and standard development. Alignment • Continued preparing the Initial Concepts Tech Memo. • Consolidate the three alternatives into one	Design Criteria • Continue design criteria documentation and standard development. Alignment • Submit Initial Concepts Tech Memo. • Continue to advance development of

	preliminary alignment. Environmental • Received Historical Structures and Archeological Reports. • Reviewed recommendations for Phase 2 work. Aesthetics • Continued refining themes for each segment of the Flood Control System (FCS). • Coordinated with Parks and Rec to gather their comments.	consolidated alignment. Environmental • Submit Reports to SHPO and Cedar Rapids Historical Preservation Commission. Aesthetics • Advance design of aesthetic concepts. • Continue developing fly-through of alignment.
07 Preliminary Design	Not Yet Scheduled to Start.	Not Yet Scheduled to Start.
08 Final Design	Not Yet Scheduled to Start.	Not Yet Scheduled to Start.